VOLVO CONSTRUCTION EQUIPMENT

Delivery InspectionAll Articulated Haulers

INSPECTION PROGRAMME

Machine Model	Serial No.	Operating hours	Delivery Date		1(3)
Delivery inspection by				Dealer	

Foreword

The Inspection Programme "Delivery Inspection" is to be used as a check on a machine upon its inspection before its delivery to the customer.

All completed Inspection Programmes must be kept on file by the relevant Volvo dealer.

NOTE!

Read and understand the safety instructions in the Operator's Manual and Service Information for the machine.

Checking		
1	Check that the machine is equipped according to the order specification. Check that the machine is supplied with operator's manual, spare parts catalogue, DVD, environmental declaration and tool kit. If applicable also check that the machine is supplied with CD, CE-document, safety manual, warranty manual or operator's manual from sub suppliers. Any deviations should be reported to the sales department.	
2	Check that all visible components are installed correctly and free from damage. Check that safety equipment is installed correctly and free from damage.	
3	Check that all decals are present and free from damage. Check that paint is acceptable and free from damage.	
4	Check tamper seal on Emergency switch. Replace if missing.	
5	Check cleanliness of the cab and other compartments.	
6	Check the surface condition of all cylinder piston rods.	
7	Check that no corrosion has occurred on machine.	
8	Check ageing of tyres and rubber parts.	
9	Check the levels for the hydraulic oil and the brake cooling oil (if applicable).	
10	Check the engine oil level.	
11	Check coolant level and coolant freezing point.	
12	Check the oil levels in the axles, the transmission and the dropbox.	
13	Check the water level and the freezing point in the windscreen washer system.	
14	Check tyre pressure and adjust it if it is necessary. See Operator's Manual or decal for tyre pressure.	
15	Check torque of the wheel nuts.	
16	Check the charge state of the battery, charge it if necessary.	

Ref no: PUB 20040704-D English 2021.12



VOLVO CONSTRUCTION EQUIPMENT

Delivery InspectionAll Articulated Haulers

INSPECTION PROGRAMME

Machine	Model	Serial No.	Operating hours	Delivery Date	2(3)
47	Canada that	all avecacion painte au	e lubricated Cas t	no Organizado Marcuel	1
17	Ensure that all greasing points are lubricated. See the Operator's Manual. Check the grease level in the central lubrication system. (if applicable)				
18	Remove transport protection from the hydraulic cylinders. Clean any anti-corrosion agent from the piston rods.				
19	Test-run the machine until the engine and other components have reached normal operating temperature.				
	 Engine war 	e warm-up: Check for abnormal engine noise, smoke and vibration.			
		ystem: Check that in ns, horn, seat switch	,	lamps and other lights, back-up alarms, s are working.	
	 Brake system: Test the service brake, parking brake and engage the retarder (if applicable). See Operator's Manual, Test-run and check. 				
	 Steering system: Turn the steering wheel to both full steering lock positions. Check secondary steering function. See Operator's Manual, Secondary steering, checking function. 				
	- Hydraulic system: Move the body to its respective end position.				
	Check air care tight.	cleaner connections a	and ducts to ensure	e there are no leaks and all connections	
	- Check all e	quipment and function	ons.		
20	Check that there are no fuel, water or oil leaks. If necessary, check-tighten connections, clamps and fittings. Ensure all tubes and hoses are routed correctly and without interference.				
21	Check errorCheck Care				
22	Any malfunct	tions or defects must	the corrected note	ed and reported to the supervisor	

VOLVO CONSTRUCTION EQUIPMENT

Delivery InspectionAll Articulated Haulers

INSPECTION PROGRAMME

Machine Model	Serial No.	Operating hours	Delivery Date	3(3)
5				

